EXTENSION OF TIME PROPOSAL

1	Name of Work	Additional Development works to telugu school in chowdeshwari ward no -02 of yelahanka Sub division
2	Amount of Work Portion	Rs 49.54 lakhs
3	Estimated Cost	Rs 50.00 lakhs
4	Name of Contractor	Sri BB Umesh (SMLP Asphalts)
5	Agreement No	EE(YNK D)E-PMT- 10 /W O/ 34 /2021-22 Dt : 29-7-2021
6	No and date under which work order issued	EE(YNK D)E-PMT- 10 /W O/ 34 /2021-22 Dt : 29-7-2021
7	Time limit originally fixed for completion	
8	Date of application by the contractor for granting extension of time	28-01-2022
9	Date of receipt of application in the sub division office	28-01-2022
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Construction of Toilet building and laying granite
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	96 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	96 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	yes
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ